#	Activity ID	Activity Name	Budgeted	Budgeted	Start	Finish	Total	
	-		Labor Units	Nonlabor Cost			Float	2015 2016 2017
	0005010000040000		0.01	<b>A</b> 4 <b>T</b> 00 0 <b>T</b> 0	10/01/15	10/11/15		M J J A S O N D J F M A M J J A S O N D J F M A 10/01/15 12/14/15
1	CORECISRDSA3920	Development of DSA Rev 5	0.0h	\$1,732,973	10/01/15	12/14/15	0d	
2	CORECISRDSA3920F	Revise Ch-5, TSR (PART B) Summary	0.0h	\$0	10/01/15	11/24/15	0d	10/01/15 11/24/15
3	RECISRDSA3970	Continuation of Development of DSA Rev5	0.0h	\$264,803	10/01/15	12/14/15	0d	10/01/15
4	REC3900	Perform DSA / TSR Implementation Summary	0.0h	\$0	10/28/15	02/19/16	0d	10/28/15
5	REC3900A	Develop Draft Safety Basis Implementation Matrix )SBIM)	0.0h	\$0	10/28/15	12/15/15	0d	10/28/15 12/15/15
6	REC3900C	Procedure Upgrades / Approval	0.0h	\$0	11/18/15	12/20/15	0d	11/18/15 12/20/15
7	CORECISRDSA3920I	NWP Technical Editing and Review Summary	0.0h	\$0	11/25/15	12/14/15	0d	11/25/15 - 12/* 4/15
8	CORECISRDSA3920J	Delivery of DSA and TSR to CBFO for Approval	0.0h	\$0		12/14/15	0d	<b>9-</b> 12/14/15
9	REC9748	SVT - CBFO Review and Approval	0.0h	\$0	12/15/15	02/12/16	0d	12/15/15
10	REC3900D	Conduct DSA Training (General and Specific)	0.0h	\$0	01/04/16	01/15/16	0d	01/04/16
11	RECSTARTUP1080	Provide Readiness Support	9127.7h	\$28,725	02/01/16	05/19/16	0d	02/01/16
12	REC3900F	Perform IVR	0.0h	\$0	02/01/16	02/12/16	0d	02/01/16 <b></b> 16
13	REC3900G	DSA 3009-2014 Implementation Closure	0.0h	\$0	02/15/16	02/19/16	0d	02/15/16 <b> 1</b> 2/19/16
14	REC9750	Completion of DSA 3009-2014 / Implementation	0.0h	\$0		02/19/16	0d	<b>∲~</b> 02/1 <b>S</b> /16
15	RECSTARTUP1112	Perform Final Integrated Cold Runs	3631.6h	\$68,619	02/22/16	05/05/16	0d	02/22/16
16	RECSTARTUP1116	Perform Management Self-Assessment Execution Team	0.0h	\$1,321,289	05/06/16	05/19/16	0d	05/06/16+05/19/16
17	RECSTARTUP1113	Perform Management Self-Assessment	3553.5h	\$12,707	05/06/16	05/19/16	0d	05/06/16
18	RECSTARTUP1115	Support MSA Corrective Actions	4201.7h	\$16,528	05/20/16	06/16/16	0d	05/20/16
19	RECSTARTUP1140	Perform Contractor Operational Readiness Review (CORR)	4540.3h	\$17,532	06/17/16	07/14/16	0d	06/17/16
20	RECSTARTUP1570	Perform Contractor ORR Execution Team activities	0.0h	\$1,321,289	06/17/16	07/14/16	0d	06/17/16
21	RECSTARTUP1150	Perform Corrective Actions	60.4h	\$252	07/15/16	08/11/16	0d	07/15/16 - 08/11/16
22	RECSTARTUP1580	Support corrective actions	0.0h	\$197,248	07/15/16	08/11/16	0d	07/15/16
23	RECSTARTUP1160	Perform DOE Operational Readiness Review (DORR)	1225.6h	\$4,209	08/12/16	09/08/16	0d	08/12/16-09/08/16
24	RECSTARTUP1165	Perform Corrective Actions	241.4h	\$1,008	09/09/16	09/30/16	0d	09/09/16
25	RECSTARTUP1166	Schedule Uncertainty Buffer	0.0h	\$0	10/01/16	12/11/16	0d	10/01/16
26	WIPPIBLCWE	Authorization to Proceed - Commence Waste Emplacement Operations	0.0h	\$0	12/12/16*		0d	<b>↓</b> 12/12/16*,

Current Bar Labels

♦ Milestone

•

Critical Milestone

Critical Remaining Work

WIPP Integrated Baseline (Level 7 Critical Path)

Status as of 10/01/15 Print Date: 12/04/15 1 of 1